

1. Daily Field Report

Complete all sections to document daily site progress. Include specific quantities, locations, issues encountered, and impacts to schedule. Note any delays, reasons, and corrective actions....

[Show more](#)

1.1 Planned Scope of Work for Today

e.g. Work type, area/location, planned qty, crew assigned

The planned scope of work focused on installation and electrical completion remaining Phase 4 and Phase 5 JCP prefabrication, layout for the Duct/Cab Drilling operations, and completion of vehicle inspections.

Coordination also continued with other contractors regarding the remaining work and the anticipated transition into Phase 4.

1.2 Work Executed

e.g. Work type, area/location, installed qty, % complete

Windsock – Structure & Electrical Installation

The Windsock structure was installed during today's shift.

Upon removing the equipment from its packaging, the control box and LED panel were found inside.

The following corrective actions were taken:

Both boxes were opened and inspected.

Water was removed and the components were dried.

The equipment was allowed to dry in direct sunlight for approximately three hours to remove internal moisture.

A 100W transformer was installed.

All electrical connections were completed.

The Windsock was left 100% connected.

The required orange nylon Windsock sleeve could not be located and remained in the warehouse.

Phase 4 & Phase 5 – JCP Prefabrication

Prefabrication continued on the final three JCP assemblies required for Phase 4 and Phase 5.

2 JCPs – 3-can configuration

1 JCP – 2-can configuration

Work continued on the wooden forms and associated setup required to complete the JCP assemblies.

Duct/Cable Marker – Layout

Field layout was completed for installation of the Duct/Cable Marker boxes.

Installation could not proceed because backfill operations are still underway. flush with final grade, installation will remain pending until the backfill is com elevations can be established.

Vehicle Inspections

Required inspections were completed on the following company vehicles:


- Truck #124
- Van #114
- Truck #62
- Truck #123

The following vehicle inspections remain pending:


Dakota's Van – The vehicle is ready at the dealer but has not yet been picke

Ram currently being used by Dakota


 Attachments (8)




20260925_1... ⋮
9/26/2026 10:16...




20260925_1... ⋮
9/26/2026 10:16...




20260925_1... ⋮
9/26/2026 10:16...




2026092
9/26/202



20260925_1... ⋮
9/26/2026 10:15...



20260925_1... ⋮
9/26/2026 10:15...



20260925_1... ⋮
9/26/2026 10:15...

- 1.3 Outstanding/Carryover Work
- e.g. pending work not completed today, reason not completed (material shortage, labor shortage, weather, design, access, other), impact level

Locate and install the orange nylon Windsock sleeve.

Continue monitoring/verifying the Windsock electrical equipment following the exposure.

Complete prefabrication of the final three JCP assemblies.

Install the Duct/Cable Marker boxes after backfill and final grade are complete.

Begin Core Drilling operations.

Complete the remaining vehicle inspections for Dakota's Van and the Ram truck.

Complete the remaining work on one side of Taxiway B2 once the Utility Services work in that area. Electrical installation will resume once the area is released.

Continue coordination with Jesse while asphalt operations remain in progress.

Prepare manpower, materials, and prefabricated assemblies for the scheduled start of work on September 30, 2026.

1.4 Delays & Issues (Cause + Impact)

e.g. Delay type, responsible party (internal, GC, Owner, Sub, Vendor), schedule impact (No Impact, Minor (<1 day), Moderate (1–3 days), Major (3+ days))

Windsock – Water Inside Electrical Equipment

The Windsock control box and LED panel box were found with water inside. The boxes were opened, dried, and allowed approximately three days of drying time before installation.

Responsible Cause: Equipment Condition Upon Unpacking

Schedule Impact: No significant schedule impact reported.

Windsock – Orange Nylon Sleeve

The orange nylon Windsock sleeve could not be located and remains pending.

Responsible Cause: Material / Equipment Availability

Schedule Impact: Final Windsock assembly remains pending the sleeve.

Taxiway B2 – Remaining Work

One side of Taxiway B2 remains incomplete because the Utility Services contractor is working in that area. Electrical installation will resume once the area is released.

Responsible Cause: Work Area Availability / Utility Services Coordination

Schedule Impact: Remaining Taxiway B2 work temporarily pending.

Runway 8-26 – Asphalt Operations

Jesse continues performing asphalt work in the Runway 8-26 area. Final electrical installation will be coordinated around completion of the asphalt work.

Responsible Cause: Asphalt Work / Construction Sequencing

Schedule Impact: Electrical completion dependent on area availability.

Duct/Cable Marker Installation

Installation remains pending because the boxes must be set flush with final grade, which has not yet been completed.

Responsible Cause: Backfill / Final Grade Coordination
Schedule Impact: Installation temporarily deferred.

Core Drilling

Core Drilling was scheduled to begin during today's shift; however, the Core site as of 6:00 PM.

Responsible Cause: Core Drilling Contractor Availability
Schedule Impact: Core Drilling start delayed.

1.5 Action Plan and Projection

e.g. Recovery required?(equipment, material, manning), action type, expected recovery timeline

Upcoming activities will focus on completing the remaining prefabrication work into Phase 4.

Jesse informed the team that Phase 4 work is scheduled to begin Wednesday.

Planned activities include:

Complete the final three JCP assemblies for Phase 4 and Phase 5.

Begin Core Drilling as soon as the contractor is available.

Install the Duct/Cable Marker boxes once backfill and final grade are established.

Complete the remaining Taxiway B2 work once the Utility Services contractor is available.

Coordinate electrical work with the ongoing asphalt operations at Runway 8-10.

Locate and install the orange nylon Windsock sleeve.

Complete the remaining company vehicle inspections.

Organize and stage prefabricated JCPs, Sonotubes, Signs, lights, transform preparation for Phase 4 starting September 30.

The upcoming installation sequence will continue as applicable:

Core Drilling → Can Leveling → Concrete at the Base → Transformer & Light



1.6 Crew & Production Summary

e.g. Total crew size (internal and subs), hours worked, production efficiency (below, above, on plan)

Internal Personnel

Hector Rivas
Carlos Lisse

Work Shift: 6:00 AM – 6:30 PM

Lunch Break: 30 Minutes

Carlos Lisse – Daily Report
Daily Report Preparation: 7:30 PM – 8:30 PM

Subcontractor Personnel

Ricky
Colleen Hadley
Pat
Michael
Marcus
Donny

Work Shift: 6:30 AM – 3:00 PM
Lunch Break: 30 Minutes

Temporary Personnel – 2 People
Norman
CL

Work Shift: 6:30 AM – 6:30 PM
Lunch Break: 30 Minutes

General Status

- ☒ Windsock structure installed
- ☒ 100W transformer installed and Windsock electrically connected
- ⚠ Orange nylon Windsock sleeve pending
- ☒ Final 3 JCP assemblies in prefabrication
- ☒ Duct/Cable Marker layout completed
- 🕒 Duct/Cable Marker installation pending final grade
- ☒ Truck #124 inspected
- ☒ Van #114 inspected
- ☒ Truck #62 inspected
- ☒ Truck #123 inspected
- 🕒 Dakota's Van inspection pending pickup from dealer
- 🕒 Ram currently used by Dakota inspection pending
- 🕒 One side of Taxiway B2 remains pending Utility Services completion
- 🕒 Asphalt work continuing at Runway 8-26
- ⚠ Core Drilling contractor did not arrive as scheduled
- 📅 Phase 4 scheduled to begin Wednesday, September 30, 2026

Executive Comment

Today's activities advanced the Windsock installation, Phase 4/Phase 5 prefabrication and company vehicle inspections. The Windsock structure and 100W transformer connections were completed. The previously identified water condition inside the structure was addressed by opening and drying the equipment prior to installation; the remaining work is pending.

Four company vehicles were inspected:
Truck #124, Van #114, Truck #62, and Truck #123.

Dakota's Van and the Ram currently being used by Dakota remain pending inspection.

Field progress continues to be coordinated with other ongoing operations. Operations are currently unavailable while the Utility Services contractor completes its work, and Jesse is unavailable at the Runway 8-26 area. Core Drilling also remains pending because the contractor is currently unavailable.

Jesse informed the team that Phase 4 is scheduled to begin Wednesday, September 30. Prefabrication and material preparation efforts are therefore focused on maximizing Phase 4 and minimizing field assembly time once the new phase begins.

Signature

Superintendent reviews Foreman's report and makes revisions if necessary. Once reviewed Superintendent signs off.